| ife ITS     | Nov-11               | Ducting Works  | M90, A 823(M),A92   | 24th October 2011 -<br>Ongoing                                | Jul-12   | Minor works ongoing   | General - non specific  |
|-------------|----------------------|--|---|---|--|---|---|
| Fife ITS    | Nov-11               | Drainage Works   | M90, A 823(M),A92   | 25th October 2011 -<br>Ongoing                                |  | Minor Works ongoing   | General - non specific  |
| Fife ITS    | Nov-11               | Gantry 2 - New Power Incomer<br>- SPEN   | Park Lea  | Tuesday 22nd<br>November 2012                                 | Friday 25th<br>November 2011                                 | 4 days - Completed  | Park Lea Local Residents  |
| Fife ITS    | Dec 2011<br>Complete | TRAFFIC MANAGEMENT<br>Road Closure - completed.  | Admiralty Jctn 1<br>On-Slip                               | Monday 12th<br>December 2011                                  | Friday 16th<br>December 2011                                 | 5 days - Completed  | Dunfermline,<br>Rosyth<br>Inverkeithing                           |
| Fife ITS    | April/July           | Gantry 2<br>Fencing, Landscaping and<br>Gantries                                       | Park Lea  | April   | July   | 4 months  | Park Lea Local Residents  |
| Fife ITS    | April/July           | Gantry 01 -<br>Piles Completed. Concrete<br>Works. Landscaping and<br>Gantries         | Craig Street<br>Residents.<br>Park Road Primary<br>School | April   | July   | 4 months  | Craig Street Local<br>Residents                                   |
| ife ITS     | April/July           | Gantry 01<br>Southbound -<br>Gantry Founds Earthworks<br>Reinstatements. Landscaping   | Belleknowes<br>Industrial Estate                          | April   | July   | 4 months  | Business Units  |
| Fife ITS    | April/July           | Gantry 3 Piles completed Earthworks Concrete works.                                    | A823(M)<br>Pitreavie                                      | April   | July   | 4 months  | Pitreavie   |
| ife ITS     | April/July           | Gantry 4 Gantry bases.  Landscaping and Gantries                                       | M90 Masterton   | April   | July   | 4 months  | Masterton   |
| ife ITS     | April/July           | Gantry 5 , concrete<br>works.Landscaping and<br>Gantries                               | M90 Masterton   | April   | July   | 4 months  | Masterton   |
| Fife ITS    | April/July           | Gantry 6 Earthworks,<br>concrete works. Landscaping<br>and Gantries                    | M90 Masterton   | April   | July   | 4 months  | Masterton   |
| Fife ITS    | April/July           | Gantry 7 Earthworks,<br>concrete works. Landscaping<br>and Gantries                    | M90 Masterton   | April   | July   | 4 months  | Masterton   |
| ife ITS     | April/July           | Gantry 8 Mine Grouting Complete, Earthworks, concrete works. Landscaping and Gantries  | Middlebank -<br>Masterton Road                            | April   | July   | 4 months  | Middlebank Residents  |
| ife ITS     | April/July           | Gantry 10 Earthworks, concrete works. Landscaping                                      | М90   | April   | July   | 4 months  | Road Users  |
| ife ITS     | April/July           | and Gantries Gantry 11 Earthworks, concrete works, finishes.                           | Gantry 11<br>Southbound.                                  | April   | July   | 4 months  | Private Landowner interests                                       |
| ife ITS     | April/July           | Landscaping and Gantries Gantry 14 Groundworks, concrete works. Landscaping            | Private Land<br>M90                                       | April   | July   | 4 months  | Road Users  |
| ife ITS     | April/July           | and Gantries Gantry 15 Earthworks, concrete works. Landscaping                         | M90   | April   | July   | 4 months  | Road Users  |
| ife ITS     | April/July           | and Gantries Gantry 16 Earthworks, concrete works. Landscaping                         | M90   | April   | July   | 4 months  | Road Users  |
| Fife ITS    | April/July           | and Gantries Gantry 17 Earthworks, concrete works. Landscaping                         | M90<br>Halbeath   | April   | July   | 4 months  | Halbeath  |
| Fife ITS    | April/July           | and Gantries Gantry 18 Proof Groutng, Earthworks, concrete works.                      | A92   | April   | July   | 4 months  | Halbeath  |
| ife ITS     | April/July           | Landscaping and Gantries Gantry 19 Earthworks, piling, concrete works. Landscaping     | M90   | April   | July   | 4 months  | Halbeath  |
| Fife ITS    | April/July           | and Gantries Gantry 20 Grouting Complete Earthworks, concrete works.                   | A92<br>Crossgates   | April   | July   | 4 months  | Crossgates  |
| Fife ITS    | April/July           | Landscaping and Gantries Gantry 21 Earthworks, concrete works. Landscaping             | M90   | April   | July   | 4 months  | Road Users  |
| TRAFFIC MAN | I<br>NAGEMENT - M9   | and Gantries<br>0 Jctn. 3 Halbeath to Jctn. 1 A  | dmiralty & A823(M) P                                      | treavie   |  |   |   |
| Fife ITS    | Sep-11               | Traffic Management - General   | M90, A 823(M),<br>A92                                     | 23rd Sept 11-<br>Ongoing                                      | Aug-2012   | 11 months   | Dunfermline,<br>Rosyth<br>Inverkeithing<br>Masterton<br>Pitreavie |
| Fife ITS    | Sep-11               | Traffic Enforcement Cameras  | M90, A 823(M),<br>A92                                     | 30th Sept 11-<br>Ongoing                                      | Sep-2012   | 12 months   | Halbaath Dunfermline, Rosyth Inverkeithing Masterton Pitreavie    |
| Fife ITS    | April-May            | Southbound Pavement Works -<br>Contraflows in operation -<br>2 lanes NB and 2 lanes SB | M90 J2A - J1<br>Admiralty                                 | 9th - April   | 19th May   | Weekdays<br>Monday - Friday<br>For 6 weeks                                | All Road Users Businesses Emergency Services                      |
| Fife ITS    | April-May            | Southbound Pavement Works. Contraflows in operation - 2 lanes NB and Single lane SB    | M90 J2A - J1<br>Admiralty                                 | Weekends - Start<br>20th - April<br>27th - April<br>4th - May | Weekends - Finish<br>23rd April<br>30th - April<br>7th - May | 4 Weekends<br>20:00hrs Friday to<br>06:00hrs Monday.<br>Delays Expected - | All Road Users Businesses Emergency Services                      |

| ROADBRIDGE ONE PROPRIES A RESERVE CONTRACTORS                        | Month     |               | IUCULIUII                             |
|--|-----------|---------------|---------------------------------------|
| Earthworks   |           |               |                                       |
| Earthworks and Roadworks to Hard Shoulders and Verges on M9          | Mar-11    | May -         | M9                                    |
| Earthworks and Roadworks to Remote Gantry Blisters                   | April-11  | May-<br>12    |                                       |
| Appendix 1/16 Utility Diversions at all locations                    | Nov-11    | April -<br>12 | All                                   |
| Drainage Works (South M9)  | April -12 | May-<br>12    | (South M9)                            |
| Sub-Base and Surfacing   | Apr-12    |               |                                       |
| ADS Erection – Section A   | April -12 | Apr-12        | M9 Spur                               |
| RRS – Section A  | Mar-12    | Apr-12        | M9 Spur                               |
| Lining (as required)   | Mar-12    | Apr-12        |                                       |
| Slip Road Construction, west bound merge                             | Feb-12    | Apr-12        | M9                                    |
| Slip Road Construction, east bound diverge                           | Feb-12    | May-<br>12    |                                       |
| Traffic Management   |           |               |                                       |
| Temporary traffic management (TTR)                                   | Dec-11    | June-<br>12   | B800,<br>B9080 and<br>Overton<br>Road |
| TTR Order Application for the removal of existing gantry on the M9   | Mar-12    | May-<br>12    | M9                                    |
| Installation of M901 Back Spans                                      | April -12 | May-<br>12    |                                       |
| Installation of M901 Main Spans                                      | Jun -12   | Jun -<br>12   |                                       |
| Switch from Hard shoulder closure to Hard shoulder running           | Jun -12   | Jun-12        | M9                                    |
| Structures   |           |               |                                       |
| Permanent Piling to Gantries and structures throughout the site      | Dec-11    | May-<br>12    | All                                   |
| Structural works to commence at all structures and gantry locations. | Dec-11    | May-<br>12    |                                       |
| Demolition of wingwalls and construction of Newmains Structure       | Mar-12    | April –<br>12 | Newmains bridge                       |
| Demolition of wingwalls and construction of Overton Road Structure   | Mar-12    | April –<br>12 | Overton<br>Road bridge                |
| Piling to M901   | Feb-12    | Mar-12        |                                       |
| Piling to Overton Road Structure                                     | Mar-12    | Mar-12        |                                       |
| Newmains Rd Structure - Construction                                 | Mar-12    | May -<br>12   |                                       |

