

## Motorway and Trunk Road Programme at 31<sup>st</sup> December 2009

Route Number	Scheme Name	Targets for Completion of Preparation	Scheme Cost Band (Est'd)	Anticipated Construction Completion
<b>Completed Schemes</b>				
A876	Kincardine Bridge	Complete	A	Complete
A68	Dalkeith Bypass	Complete	B	Complete
A75	Overtaking Opportunities (3 Schemes)	Complete	C	Complete
A9	Ballinluig Junction	Complete	C	Complete
M8	Seaward Street Improvement	Complete	C	Complete
M8	Harthill Footbridge	Complete	C	Complete
A9	Helmsdale Phase 2	Complete	C	Complete
A737	Roadhead Roundabout	Complete	C	Complete
A77	Haggstone Climbing Lane & Glen App WS2	Complete	C	Complete
A76	Glenairlie	Complete	C	Complete
<b>Schemes Under Construction</b>				
M80	Steps to Hags	Complete	A	2011/12
A830	Arisaig to Loch Nan Uahm	Complete	B	2009/10
M74	Completion	Complete	A	2011/12
A7	Auchenrivock	Complete	C	2009/10
A9	Bankfoot Improvements	Complete	C	Complete
A9	Carrbridge 2 +1 Improvements and Maint	Complete	C	Complete
<b>2009/10 Estimated Starts1</b>				
A96	Fochabers to Mosstodloch	Complete	B	2011/12
A75	Cairntop to Barlae	Complete	C	2010/11
A9	Moy 2 + 1 Improvements and Maint	Complete	C	2010/11
A9	Loaninghead	Complete	C	2010/11
<b>2010/11 Estimated Starts1</b>				
A90	Aberdeen Western Peripheral Route **	Q4 09/10	A	2012/13
M8	Baillieston to Newhouse	Q4 09/10	A	2013/14
M8	Associated Network Improvements	Q4 09/10	B	2012/13
M74	Raith Interchange	Q4 09/10	B	2012/13
A90	Balmedie to Tipperty	Q4 09/10	B	2012/13
A77	Park End to Bennane	Complete	C	2011/12
A77	Ardwell to Slockenray	Q3 10/11	C	2011/12
A77	Drummuckloch to Innermessan	Q1 10/11	C	2011/12
A77	Symington and Bogend Toll	Q4 09/10	C	2011/12
A75	Hardgrove to Kinmount	Complete	C	2011/12
A75	Dunragit Bypass	Complete	C	2012/13
A9	Crubenmore Extension	Complete	C	2011/12
A9	Kincraig to Dalraddy	Complete	C	2011/12
A96	Threapland	Q4 09/10	C	2011/12
A68	Pathhead to Tynehead Junction	Complete	C	2011/12
A68	Soutra South to Oxton	Q2 10/11	C	2011/12
A82	Pulpit Rock	Q4 09/10	C	2012/13
A9	Slochd 2 + 1 Improvements and Maintenance	Q3 10/11	C	2011/12
A77	Burnside Improvement *	Q3 10/11	C	2011/12
A95	Lackgie	Q4 09/10	C	2011/12
A76	Ellisland Improvements	Q4 10/11	C	2011/12
A702	Candymill Bend and Edmonstone Brae	Complete	C	2011/12
A702	Hartside Corner Improvements	Q1 10/11	C	2011/12
A737	Barrmill Road Roundabout	Q4 10/11	C	2011/12
A737	Head Street Roundabout	Complete	C	2011/12
A737	The Den Dalry	Q2 10/11	C	2011/12
A95	Gaich to Craggan	Q3 11/12	C	2013/14
<b>2011/12 Estimated Starts1</b>				
A876	Kincardine Bridge Refurbishment	Complete	B	2012/13
A82	Crianlarich	Q4 09/10	C	2012/13

**Cost Bands: A > £100M; B £20M - £100M; C <£20M.**

\*\* Programme to be reviewed following Parliamentary approval if given